

KINTAMPO SOUTH DISTRICT ASSEMBLY

DISTRICT LEARNING ALLIANCE PLATFORM MEETING

18TH MAY, 2017



PRESNSENTATION OF IMPLEMENTATION
STATUS OF THE 2017 ANNUAL PLAN OF THE
DISTRICT WATER AND SANITATION PLAN
(DWSP)

OUTLINE



- ❧ INTRODUCTION
- ❧ IMPLEMENTATION MATRIX
- ❧ FINDINGS
- ❧ RECOMMENDATION
- ❧ CONCLUSION

INTRODUCTION



- ❧ The Kintampo South District Assembly, in its efforts of providing access to **safe water for all**, developed a DSWP in December, 2016. The aim of the plan is to document current status of WASH delivery, identify investment needs, and map out measures to mobilise technical, financial and human resources towards a universal coverage for water whiles improving sanitation and hygiene.
- ❧ The DWSP revealed that water coverage as at 2016 was 72.0%. The district requires 3 small town piped systems, 10 LMS, and 39 Boreholes. 67 broken down boreholes will be rehabilitated and there will be regular monitoring by the district to achieve full coverage.

INTRODUCTION



- Full coverage was considered within the planned period taking into accounts the strong collaboration between the Assembly and its key partners
- The plan implementation commenced in January, 2017, the progress is what we are discussing at today's DLAP meeting

IMPLEMENTATION MATRIX (2017 ANNUAL ACTION PLAN)



PLANNED ACTIVITIES	TARGET IN DWSP 2017	ACHIEVEMENT	REMARKS
Formation of WSMTs	25	30	In collaboration with WV
Training of WSMTs	25	15	In collaboration with WV (15 to be trained soon)
Installation of hand pumps	8	8	In collaboration with CWSA
Repair broken down boreholes	30	0	Planned to repair 35 with WV by July
Promote CLTS	35	21	In collaboration with WV

IMPLEMENTATION MATRIX



ACTIVITY	TARGET IN DWSP 2017	ACHIEVEMENT	REMARKS
Training of Area Mechanics	8	6	With support from SkyFox and CWSA
Organise quarterly DLAP meetings	16	2	In collaboration with CWSA and WV
Technical support to WSMTs	4	1	Vendors interviewed for the JSTWS
Public hearing on the DWSP	3	3	Supported by WV in all the Area Councils

IMPLEMENTATION MATRIX



ACTIVITY	TARGET IN DWSP 2017	ACHIEVEMENT	REMARKS
Construction of Bore Holes with hand pumps	22	0	Yet to be implemented
Mechanise 10 No. bore holes in urban areas	4	0	Yet to be implemented
Construct 3 No Small Town Schemes	1	0	Yet to be implemented
Construct institutional latrines	15	0	Yet to be implemented

IMPLEMENTATION MATRIX



ACTIVITY	TARGET IN DWSP 2017	ACHIEVEMENT	REMARKS
Conduct training for 100 Care Takers on routine maintenance	25	15	In collaboration with WV (15 to be trained soon)
Supply basic maintenance tools to 100 care takers	25	0	Planning with WV to procure in the course of the year
Rehabilitation of 11 No. Boreholes	4	0	Yet to be implemented
Rehabilitate 15 No. hand pumps	10	0	Yet to be implemented

FINDINGS FROM THE IMPLEMENTATION OF THE DWSP



- ❧ Fund mobilisation: some communities have limited or no knowledge on fund raising for O&M.
- ❧ There were some interference from traditional leaders in the formation of WSMTs
- ❧ Communities lack knowledge on the importance of owning household latrines
- ❧ Some WSMTs do not render accounts to their communities.

RECOMMENDATIONS



- ❧ Embark on community level sensitisation on COM;
- ❧ institutionalise auditing of WSMTs to ward off interference;
- ❧ Implementation of bye laws on sanitation to improve hygiene and sanitation; .
- ❧ Support DWST to carry out its regular inspection and monitoring of WSMTs ;
- ❧ Refresher training for WSMTs on the tools for sustainability (LCCA, Asset Management, etc)

CONCLUSION



- ❧ The District Assembly will continue to rely partly on its development partners to mobilise the required funds to undertake the implementation of the plan.
- ❧ Commitment of the District Assembly to releasing budgetary allocations ensure the implementation of all planned activities;
- ❧ Coordination of NGOs/Development Partners and the provision of water facilities in line with the plan will lead to achievement of total water and coverage.



THANK YOU